

		Red Line North Elevated and At Grade										
		ITP Doc. No: M002-RLR-ELE-ITP-00017 Rev. 1 Reference Document No: METHOD STATEMENT - M002-RLR-ELE-MES-00017 (Control Cables)			Element: Control Cables							
					SUB-PACKAGE No./Section: Qatar University & Lusail Station							
					Location : Stations							
Legend: H - Hold Point; W - Witness; R - Record Review; S - Surveillance; P - Proceed; QC FREQ - QC Inspection Frequency; TPL - Third Party Laboratory; SUB - Subcontractor; EMP -Employer, ENG -Engineer, N/A - Not Applicable												
Item No.	Operations Activity	QC Inspection Frequency	Verification Docs.: Specification and Code Standard Ref.	Acceptance Criteria	Checking Method	Responsible	ACTION					COMPLIANCE RECORD
							SUB	TPL	RLR	PMC	ENG	
1.0 PRE CONSTRUCTION												
1.1	Permit to Work	Prior to start of work	General Construction Permit	Inspection Report	Granted permits/licenses	Construction Manager/Site Engineer	H	-	H	S	-	Construction permit
1.2	Method Statement Approval	Prior to start of work	Employer's Requirement Vol. 4 clause 16.2	SONO	Review	Construction Manager/Site Engineer/QA/QC/HSE	H	-	H	H	-	Approved M002-RLR-ELE-MES-00017
1.3	Materials Approval	Prior to start of work	QCS Section 21 Part 01 Clause 1.1.26 ER Volume 6 Clause 13.1.2.5	SONO	Review	Construction Engineer, QC Inspector	H	-	H	H	-	Approved MAR
1.4	Calibration of Instruments and Measuring Devices and Power Tools	Prior to start of work	Volume 7 Clause 14.7.1	Valid Calibration Certification	Inspection	Site Engineer, QA/QC Engineer/supervisor	H	-	H	R	-	Valid Third Party Certificate
1.5	Area for Storage of Material	Once Prior to Start and Every Material Delivery	QCS 2014 Section 21 Part 6 Clause 6.1.5	Space provided is safe for the intended use, not to endanger adjacent structure and avoid obstruction & as per manufacturer's recommendation	Visual and Review of Safety compliant report	Store Manager, QC Inspector, Safety officer	H	-	H	S	-	Inspection Report - IRE & Safety Report
1.6	Material Delivery	Every Material Delivery MIR to be Issued	Employer's Requirement Vol. 7 Section 1.2 & QCS 2014 Section 21 Part 6 Clause 6.1.5	Verify Material Quantities and Type, Sizes are in accordance with approved Material Submittal and as per manufacturer's recommendation	Visual/inspection/Measurements	QC Inspector & Ware House Supervisor / Site Engineer	H	-	H	W	-	Form M002-RLR-QMS-FRM-00005-Material Inspection Report (MIR), Test/Mill Certificates MAR & M002-RLR-QMS-FRM-00006-Inspection request
1.7	Quality Induction	Prior to start of work	ER Volume 4 section 2.8	Quality induction and training is provided to all personnel	Induction Attendance	Site Engineer, QA/QC Engineer/supervisor	H	-	H	S	-	Training Records
1.8	Approved Shop Drawing	Prior to start of work	ER Volume 4 section 12.1.3	SONO	Visual/inspection/Measurements	Site Engineer, QA/QC Engineer/supervisor	H	-	H	S	-	Drawing Record
2.0 CONSTRUCTION												
2.1	Safety Tool Box talk	Prior to start of work	M002-RLR-ELE-MES-000017 clause 6	Briefing for daily task	Review	Site Engineer/HSE	H	-	H	S	-	Induction Attendance/record

		Red Line North Elevated and At Grade										
		ITP Doc. No: M002-RLR-ELE-ITP-00017 Rev. 1 Reference Document No: METHOD STATEMENT - M002-RLR-ELE-MES-00017 (Control Cables)			Element: Control Cables							
					SUB-PACKAGE No./Section: Qatar University & Lusail Station							
					Location : Stations							
Legend: H - Hold Point; W - Witness; R - Record Review; S - Surveillance; P - Proceed; QC FREQ - QC Inspection Frequency; TPL - Third Party Laboratory; SUB - Subcontractor; EMP-Employer, ENG-Engineer, N/A - Not Applicable												
Item No.	Operations Activity	QC Inspection Frequency	Verification Docs.: Specification and Code Standard Ref.	Acceptance Criteria	Checking Method	Responsible	ACTION					COMPLIANCE RECORD
							SUB	TPL	RLR	PMC	ENG	
2.2	Survey Works	Each Location	Employer;s Requirement Volume 4 Section 25 Cl 25.1 to 25.4	Within Accepted survey tolerance, Installation of LV Cables and Wires shall be done as per drawings.	Visual/inspection/Measurements	Site Engineer, QC Engineer, Supervision Engineer (SE)	H	-	H	W	-	Inspection Request Checklist
2.3	Installation of Control Cables	Each Location	M002-RLR-MEP-SPE-27005, 9.2 (260519) 9.2.3 (3.03), M002-RLR-ELE-MES-00011 clause 4.2.2, QCS Sec.21 Part 6 Clause 6.3	Installation as per Approved drawing & procedure, Properly supported/Fixed	Visual/inspection/Measurements/Testing	Site Engineer, QA/QC Engineer	H	-	H	S	-	M002-RLR-QMS-FRM-00006-Inspection request M002-RLR-ELE-FRM-00003-Check list Control Cables approved latest drawings, latest material
2.4	Installation of Tags & Markers	Each Location	M002-RLR-MEP-SPE-27005, 9.10.3 (3.01), M002-RLR-ELE-MES-00017 clause 4.2.5 clause 3 ,QCS 2014 Section 21 Part 25 Clause 25.1.3	Installation as per Approved drawing & procedure, Properly supported/Fixed	Visual/inspection/Measurements/Testing	Site Engineer, QA/QC Engineer	H	-	H	S	-	M002-RLR-QMS-FRM-00006-Inspection request M002-RLR-ELE-FRM-00003-Check list Control Cables approved latest drawings, latest material
3.0 POST CONSTRUCTION												
3.1	Test	Each Location	QCS Section 21 Part 6, Clause 6.2.2 ER Volume 4 Clause 17.1.5	i) Successful conducted Continuity Test	Test Report	Site Engineer, QC Engineer	H	-	H	W	-	M002-RLR-QMS-FRM-00006-Inspection request/Test Certificates
3.2	As built Documentation	Submittal after completion	QCS 2014 Section 21 Part 1 Clause 1.1.7 & Employers Requirements Volume 3 Clause 5.7	As-Built drawing & Survey & All Test report	Review	QA/QC Engineer/Document Controller/TPL/Subcontractor	H	H	H	S	-	All Documents are complete and readily available / approved IRE's /MAR's /Drawings/Test report or result
VERIFICATION DOCUMENTS												
VERIFICATION DOCUMENTS												
				YES - J	NO - X							
4.00	Approved Drawings with Specification											
4.01	Subcontractor SONO											
4.02	Method Statement SONO											
4.03	Request for Commencement											

Red Line North Elevated and At Grade																					
ITP Doc. No: M002-RLR-ELE-ITP-00017 Rev. 1 Reference Document No: METHOD STATEMENT - M002-RLR-ELE-MES-00017 (Control Cables)		Element: Control Cables																			
		SUB-PACKAGE No./Section: Qatar University & Lusail Station																			
		Location : Stations																			
Legend: H - Hold Point; W - Witness; R - Record Review; S - Surveillance; P - Proceed; QC FREQ - QC Inspection Frequency; TPL - Third Party Laboratory; SUB - Subcontractor; EMP-Employer, ENG-Engineer, N/A - Not Applicable																					
Item No.	Operations Activity	QC Inspection Frequency	Verification Docs.: Specification and Code Standard Ref.	Acceptance Criteria	Checking Method	Responsible	ACTION					COMPLIANCE RECORD									
							SUB	TPL	RLR	PMC	ENG										
4.04	Health and Safety Plan																				
4.05	Environment, Sustainability Plan																				
<p>The documents identified and contained herein demonstrate that the work described in this package has been constructed in accordance with the contract, available relevant project specifications, drawings and standards. Any notices of non-conformances raised pertaining this package are "Closed-Out". The copy of Packages Records uploaded in the ACONEX database.</p> <p>Subcontractor's Engineer</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 30%; border: none;">Name</td> <td style="width: 40%; border: none;">Signature</td> <td style="width: 30%; border: none;">Date</td> </tr> </table> <p>The documents identified and contained herein demonstrate that the work described in this package has been constructed in accordance with the contract, available relevant project specifications, drawings and standards. Any notices of non-conformances raised pertaining this package are "Closed-Out". The copy of Packages Records uploaded in the ACONEX database.</p> <p>Comments By Responsible Project Engineer</p> <hr/> <table style="width: 100%; border: none;"> <tr> <td style="width: 30%; border: none;">Name</td> <td style="width: 40%; border: none;">Signature</td> <td style="width: 30%; border: none;">Date</td> </tr> </table> <p>Comments by the Quality Engineer</p> <hr/> <p>An audit of the compliance records for this package was carried out and additional non-conformances identified have been issued.</p> <table style="width: 100%; border: none;"> <tr> <td style="width: 30%; border: none;">Name</td> <td style="width: 40%; border: none;">Signature</td> <td style="width: 30%; border: none;">Date</td> </tr> </table>													Name	Signature	Date	Name	Signature	Date	Name	Signature	Date
Name	Signature	Date																			
Name	Signature	Date																			
Name	Signature	Date																			
Form: M002-RLR-QMS-FRM-00001							Rev: 4		10-11-2015												